



Pre-Delivery Inspection - PDI form

Page 01 of 02

Model	Updated on
GTC4 LUSO	May 2020

Chassis number:

Dossier creation date:

Job order no.:

Notes:

Description of inspection / operation:	Performed OK	Performed NOT OK	R.O.L. N° (if NOT OK)
1. - Condition of vehicle paintwork.	☐	☐	
2. - Connect battery and reset vehicle parameters.	☐	☐	
3. - Check Park Lock device.	☐	☐	
4. - Reset Park Lock device.	☐	☐	
5. - "Battery Certification" procedure.	☐	☐	
6. - Disable "Logistic Mode".	☐	☐	
7. - Test the keys and the anti-theft system.	☐	☐	
8. - Daytime running lights.	☐	☐	
9. - Low beam lights and AHS (if applicable).	☐	☐	
10. - Check vehicle front lift system (if applicable).	☐	☐	
11. - High beams.	☐	☐	
12. - Stop lights.	☐	☐	
13. - Turn indicators and number plate lights.	☐	☐	
14. - Door, vehicle interior and luggage compartment lights.	☐	☐	
15. - Function of buttons and backlighting.	☐	☐	
16. - Horn.	☐	☐	
17. - Power windows.	☐	☐	
18. - Windscreen wipers and headlight washers.	☐	☐	
19. - Steering wheel adjustment.	☐	☐	
20. - Check seat functions.	☐	☐	
21. - Electric parking brake (EPB); manual/auto.	☐	☐	
22. - HI-FI system / navigation system (see point 35).	☐	☐	
23. - Coolant level.	☐	☐	
24. - Power steering fluid level.	☐	☐	
25. - Braking system fluid level.	☐	☐	
26. - Windscreen washer/headlight washer fluid level.	☐	☐	
27. - Tyre pressure / calibrated pressure on TPMS.	☐	☐	
28. - Tightness of wheel stud bolts.	☐	☐	
29. - Tow hook.	☐	☐	
30. - * Air conditioning and heating system (static test).	☐	☐	
31. - * Electric rear-view mirrors.	☐	☐	
32. - * Electrochromic rear view mirrors (if applicable).	☐	☐	
33. - * Parking sensors, front/rear cameras and Surround View.	☐	☐	
34. - Cancel all DTCs from all ECUs.	☐	☐	
35. - Navigation system: Set route.	☐	☐	
36. - Test drive (20 min.).	☐	☐	
37. - Stop&Start (test functions).	☐	☐	
(*) With engine running			



Pre-Delivery Inspection - PDI form

Page 02 of 02

Model	Updated on
GTC4 LUSO	May 2020

Description of inspection / operation:	Performed OK	Performed NOT OK	R.O.L. N° (if NOT OK)
38. - Suspension damping decouple button and "Manettino".	☐	☐	
39. - Check ADAS systems (if applicable).	☐	☐	
40. - Air conditioning and heating system (dynamic test).	☐	☐	
41. - For USA / CND ONLY _ SDARS preview Channel Test.	☐	☐	
42. - Engine oil level (warm engine - at idle speed).	☐	☐	
43. - Check VIN on NCM, on windscreen VIN plate and on chassis.	☐	☐	
44. - Delete ECU errors.	☐	☐	
45. - Enter the warranty start date.	☐	☐	
46. - Disconnect and reconnect battery.	☐	☐	
47. - Perform SCAN OUT procedure.	☐	☐	
48. - Remove complete aerodynamic undertray.	☐	☐	
49. - Check for water and/or oil leaks in vehicle underbody area.	☐	☐	
50. - Engine compartment lines.	☐	☐	
51. - Engine compartment wiring.	☐	☐	
52. - Underbody lines.	☐	☐	
53. - Exhaust System.	☐	☐	
54. - Fuel tank.	☐	☐	
55. - Visual inspection: Suspension components, etc.	☐	☐	
56. - Visual inspection of earth connections: vehicle/engine, PTU and gearbox earth on chassis.	☐	☐	
57. - Condition of brake pads and discs (DO NOT remove wheels).	☐	☐	
58. - Condition of tyres and wheels.	☐	☐	
59. - Refit flat undertray and the cosmetic engine compartment shields.	☐	☐	
60. - Door and lid locks.	☐	☐	
61. - Petrol filler flap emergency opening.	☐	☐	
62. - Condition of vehicle's leather upholstery.	☐	☐	
63. - Clean interior and wash car.	☐	☐	
64. - Provided with vehicle: Toolkit, etc.	☐	☐	
65. - Functional test of battery conditioner	☐	☐	

Job performed by (Dealer):

Technical Manager:

First name _____
(block letters)

Surname _____
(block letters)

Company stamp

Full signature

Vehicle delivery date: _____